


Vallabh Enterprises

Regd. Office : 401,shanti kutir,shivaji road,near thakur international school,kandivali(west) mumbai - 400067
Support : | W : www.vallabhenterprises.com
E : vallabhsecure@yahoo.co.in

Service Status Details : VE5910					
Priority :	Low				
Created By :	Admin - Apurva Vajaria				
Complaint Mob. No. :	9820061834				
Technician Name :	Anil Yadav		Technician Mobile :	8090436743	
Ticket Type :	New Installation	Date & Time :	08-07-2022 12:48:59		
Vendor Details :					
Company Name/Client Name :	Jainson Manufacturing Company Bosari	Customer's Mobile :	9820061834	Name :	Ritesh Bhai
Address :					
Mumbai , , , , Maharashtra					
AMC Details :					
Expiry Date :	01-01-1970 05:30:00		Type :		
Product Name :	CCTV				
Complain :	cctv installation				
Technician Comment :	[12/07, 20:24] Anil Yadav: Work update. 1) 39 cameras started and all (47) cameras ip sequence with angal set . 2) IO punch and plate installed- 15 point. 3) patch panel installed 24 port. 4) All point working fine testing with sharuk. 5) Access point installed working condition. 6) Telephone jack installed - 7 nos. 7) Telephone line testing working condition. 8) Hdmi extender and switcher installed. 9) Nvr online done and details sent Ritesh sir. 10) Ground floor 5 cable short cable joined. [12/07, 20:33] Anil Yadav: 1) IO punch and telephone line 3 point at pending because of carpenter. 2) Lift camera not installed because of liftman.				
Complain Operator :	Desktop - Apurva Vajaria				
Remark :	[12/07, 20:24] Anil Yadav: Work update. 1) 39 cameras started and all (47) cameras ip sequence with angal set . 2) IO punch and plate installed- 15 point. 3) patch panel installed 24 port. 4) All point working fine testing with sharuk. 5) Access point installed working condition. 6) Telephone jack installed - 7 nos. 7) Telephone line testing working condition. 8) Hdmi extender and switcher installed. 9) Nvr online done and details sent Ritesh sir. 10) Ground floor 5 cable short cable joined. [12/07, 20:33] Anil Yadav: 1) IO punch and telephone line 3 point at pending because of carpenter. 2) Lift camera not installed because of liftman.				

Status History :	Date Time	Technician Name	Status	Remark	Sign
	22-11-2022 11:56:13	Anil Yadav	New		-
	13-07-2022 11:05:45	Anil Yadav	Client Side	[12/07, 20:24] Anil Yadav: Work update. 1) 39 cameras started and all (47) cameras ip sequence with angal set . 2) IO punch and plate installed- 15 point. 3) patch panel installed 24 port. 4) All point working fine testing with sharuk. 5) Access point installed working condition. 6) Telipphone jack installed - 7 nos. 7) Telipphone line testing working condition. 8) Hdmi extender and switcher installed. 9) Nvr online done and details sent Ritesh sir. 10) Ground floor 5 cable short cable joined. [12/07, 20:33] Anil Yadav: 1) IO punch and telipphone line 3 point at pending because of carpenter. 2) Lift camera not installed because of liftman.	
	08-07-2022 12:49:19	Anil Yadav	New		-
	08-07-2022 12:49:00	Anil Yadav	New		-
Previous Complain History :	Date Time	Technician Name	Remark		
	12-01-2023 08:26:46	Siddhesh Chavan	10 phone install and total 11 phone concted and working and all phone numbering done and 7 line io not install and 2 camera repair and ruten to Anu sir		
	10-11-2022 02:30:52	Siddhesh Chavan			