


Vallabh Enterprises

Regd. Office : 401,shanti kutir,shivaji road,near thakur international school,kandivali(west) mumbai - 400067
Support : | W : www.vallabhenterprises.com
E : vallabhsecure@yahoo.co.in

Service Status Details : VE5666					
Priority :	Low				
Created By :	Admin - Apurva Vajaria				
Complaint Mob. No. :	9323856761				
Technician Name :	Shiva Meena		Technician Mobile :	7489567735	
Ticket Type :	New Installation	Date & Time :	08-06-2022 12:25:26		
Vendor Details :					
Company Name/Client Name :	Ashford Royale Tower A	Customer's Mobile :	9323856761	Name :	Supervisor
Address :					
Mumbai , , , Maharashtra					
AMC Details :					
Expiry Date :	01-01-1970 05:30:00		Type :		
Product Name :	VDP				
Complain :	new installation vdp				
Technician Comment :	adpatar cheng 901/302/303/403/1501/2101 Wark done				
Complain Operator :	Desktop - Apurva Vajaria				
Remark :	adpatar cheng 901/302/303/403/1501/2101 Wark done				

Status History :					
	Date Time	Technician Name	Status	Remark	Sign
	11-10-2022 05:13:24	Shiva Meena	Completed	adpatar cheng 901/302/303/403/1501/2101 Wark done	
	11-10-2022 04:56:21	Shiva Meena	New		-
	06-10-2022 12:36:20	Shiva Meena	New		-
	28-09-2022 10:42:25	Shiva Meena	New		-
	17-09-2022 11:31:41	Shiva Meena	New		-
	14-09-2022 07:06:24	Shiva Meena	In Progress	14/09/2022 1)A901 installation done 2) 1501 installation done 3) A2301 installation done	
	12-09-2022 05:37:40	Shiva Meena	In Progress	Asford a wing 1)A2301 owner not available 2) A 2101 installation done 3) A 2102 installation done 4) A 2702 installation done 5)A 1102 installation done 6)A 3001 cable not available 7)A 701 power not available 12/09/2022 1)A 701 installation done 2)A 702 installation done 3) A502 installation done 4) A2301 client not available 5)A1901 client not available 6)A 302 installation done	
	12-09-2022 10:15:50	Shiva Meena	New		-
	09-09-2022 11:49:54	Shiva Meena	New		-
	06-09-2022 10:16:46	Shiva Meena	New		-
	17-08-2022 10:15:36	Shiva Meena	New		-
	25-07-2022 04:15:49	Shiva Meena	In Progress		-
	25-07-2022 04:15:11	Shiva Meena	Work Pending		-
	24-07-2022 02:51:55	Shiva Meena	Completed	2 vdp installed done a wing room no. 1602 room no.2602	
	24-07-2022 02:32:38	Shiva Meena	New		-
	18-06-2022 10:52:44	Shiva Meena	New		-
	17-06-2022 10:15:51	Shiva Meena	New		-
	09-06-2022 11:49:14	Shiva Meena	New		-
	09-06-2022 11:48:48	Shiva Meena	New		-
	09-06-2022 11:47:38	Shiva Meena	Work Pending		-
	08-06-2022 06:44:09	Shiva Meena	Completed	902, 801, 803, 603,602,501 ,303 new vdp install	
	08-06-2022 12:25:41	Shiva Meena	New		-
	08-06-2022 12:25:26	Shiva Meena	New		-

Previous Complain History :			
	Date Time	Technician Name	Remark