




Vallabh Enterprises

Regd. Office : 401,shanti kutir,shivaji road,near thakur international school,kandivali(west) mumbai - 400067
Support : | W : www.vallabhenterprises.com
E : vallabhsecure@yahoo.co.in

Service Status Details : VE9313					
Priority :	Low				
Created By :	Admin - Apurva Vajaria				
Complaint Mob. No. :	9594646907				
Technician Name :	Dilshad Khan		Technician Mobile :	9324177692	
Ticket Type :	New Installation	Date & Time :	28-08-2023 10:35:24		
Vendor Details :					
Company Name/Client Name :	Rite Developers Gumpha Darshan CHSL	Customer's Mobile :	9594646907	Name :	Vishal Sir
Address :					
Mumbai , , , , Maharashtra					
AMC Details :					
Expiry Date :	01-01-1970 05:30:00		Type :		
Product Name :	VDP				
Complain :	25 nos vDP installation				
Technician Comment :	Total 19 falts install done in report wrongly mentioned 602 its falts no 302 and falts no 202 vdp install pending because falts mebar not available and in five falts vdp handover by building 201/304/404/502/601				
Complain Operator :	Desktop - Apurva Vajaria				
Remark :	Total 19 falts install done in report wrongly mentioned 602 its falts no 302 and falts no 202 vdp install pending because falts mebar not available and in five falts vdp handover by building 201/304/404/502/601				

Status History :

Date Time	Technician Name	Status	Remark	Sign
06-09-2023 05:04:57	DilshadKhan	Completed	Total 19 falts install done in report wrongly mentioned 602 its falts no 302 and falts no 202 vdp install pending because falts mebar not available and in five falts vdp handover by building 201/304/404/502/601	
06-09-2023 04:46:55	DilshadKhan	New		-
06-09-2023 04:46:49	DilshadKhan	Work Pending		-
06-09-2023 04:32:27	DilshadKhan	New		-
06-09-2023 04:08:40	DilshadKhan	Completed	Rite devolve side 29/8/23 vdp install 1/ 701 2/ 704 3/ 603 4/ 602 and 6/9/23 1/ 703 2/ 804 3/101 4/ 403 vdp 121 install all working	
06-09-2023 10:02:08	DilshadKhan	New		-
29-08-2023 04:16:23	DilshadKhan	New		-
28-08-2023 05:52:06	DilshadKhan	Work Pending	1.203 done 2.204 done 3.303 done . 4.401 done 5.402 done 6.501 done 7.504 done 8.602 done 9.604 done 10.702 done 11.903 done Totall 11 vdp installation done 1 to 1 All 11working ok	
28-08-2023 10:35:30	DilshadKhan	New		-

Previous Complain History :

Date Time	Technician Name	Remark