

# Vallabh Enterprises

**Regd. Office :** 401,shanti kutir,shivaji road,near thakur international school,kandivali(west) mumbai - 400067  
**Support : | W :** www.vallabhenterprises.com  
**E :** vallabhsecure@yahoo.co.in

<b>Service Status Details : VE5699</b>					
<b>Priority :</b>	Low				
<b>Created By :</b>	Admin - Apurva Vajaria				
<b>Complaint Mob. No. :</b>	7506373834				
<b>Technician Name :</b>	Atique Salmani		<b>Technician Mobile :</b>	8080922984	
<b>Ticket Type :</b>	New Installation	<b>Date &amp; Time :</b>	14-06-2022 10:36:39		
<b>Vendor Details :</b>					
<b>Company Name/Client Name :</b>	Yamunotri Co Op Hsg Society	<b>Customer's Mobile :</b>	7506373834	<b>Name :</b>	Vikash Joshi
<b>Address :</b>					
mumbai , , , , Maharashtra					
<b>AMC Details :</b>					
<b>Expiry Date :</b>	01-01-1970 05:30:00		<b>Type :</b>		
<b>Product Name :</b>	CCTV				
<b>Complain :</b>	new 16ch dvr need to install				
<b>Technician Comment :</b>	1.Camera nmbr 12 check cable continuity cable joint in middle from joint to camera cable ok and from dvr to joint cable faulty so now camera nmbr 12 off becз cable faulty camera ok .use 2 bnc and 1 d.c 2.camera nmbr 6 lift camera didn't installed soniya also showing no vedeo . 3.camera nmbr 1 maine gate also joint in middle it's totally rushed from joint so it's vewing more disturbance so rejoin after find out the joint and working ok but need to changed cabling boath Gate side cameras cable need approximately 120/130 metr for boath cameras cable standard .4+1 4.camera nmbr 14 water insert in camera lense so it's vewing foggy also miss camera screw for angel set camera 30 meter bullet also need to changed .				
<b>Complain Operator :</b>	Desktop - Apurva Vajaria				
<b>Remark :</b>	1.Camera nmbr 12 check cable continuity cable joint in middle from joint to camera cable ok and from dvr to joint cable faulty so now camera nmbr 12 off becз cable faulty camera ok .use 2 bnc and 1 d.c 2.camera nmbr 6 lift camera didn't installed soniya also showing no vedeo . 3.camera nmbr 1 maine gate also joint in middle it's totally rushed from joint so it's vewing more disturbance so rejoin after find out the joint and working ok but need to changed cabling boath Gate side cameras cable need approximately 120/130 metr for boath cameras cable standard .4+1 4.camera nmbr 14 water insert in camera lense so it's vewing foggy also miss camera screw for angel set camera 30 meter bullet also need to changed .				

Status History :	<table><tr><th>Date Time</th><th>Technician Name</th><th>Status</th><th>Remark</th><th>Sign</th></tr><tr><td>16-06-2022 06:13:45</td><td>Atique Salmani</td><td>Completed</td><td>1.Camera nmbr 12 check cable continuity cable joint in middle from joint to camera cable ok and from dvr to joint cable faulty so now camera nmbr 12 off becuz cable faulty camera ok .use 2 bnc and 1 d.c 2.camera nmbr 6 lift camera didn't installed soniya also showing no vedeo . 3.camera nmbr 1 maine gate also joint in middle it's totally rushed from joint so it's vewing more disturbance so rejoin after find out the joint and working ok but need to changed cabling both Gate side cameras cable need approximately 120/130 metr for both cameras cable standard .4+1 4.camera nmbr 14 water insert in camera lense so it's vewing foggy also miss camera screw for angel set camera 30 meter bullet also need to changed .</td><td><div>K S Yab</div></td></tr><tr><td>16-06-2022 10:52:41</td><td>Atique Salmani</td><td>New</td><td></td><td>-</td></tr><tr><td>14-06-2022 08:00:32</td><td>Atique Salmani</td><td>Work Pending</td><td>new 16 Chanel dve install and 14 camera started and one camera on off issue and one camera off</td><td><div>K S Yab</div></td></tr><tr><td>14-06-2022 10:37:03</td><td>Atique Salmani</td><td>New</td><td></td><td>-</td></tr><tr><td>14-06-2022 10:36:40</td><td>Atique Salmani</td><td>New</td><td></td><td>-</td></tr></table>					Date Time	Technician Name	Status	Remark	Sign	16-06-2022 06:13:45	Atique Salmani	Completed	1.Camera nmbr 12 check cable continuity cable joint in middle from joint to camera cable ok and from dvr to joint cable faulty so now camera nmbr 12 off becuz cable faulty camera ok .use 2 bnc and 1 d.c 2.camera nmbr 6 lift camera didn't installed soniya also showing no vedeo . 3.camera nmbr 1 maine gate also joint in middle it's totally rushed from joint so it's vewing more disturbance so rejoin after find out the joint and working ok but need to changed cabling both Gate side cameras cable need approximately 120/130 metr for both cameras cable standard .4+1 4.camera nmbr 14 water insert in camera lense so it's vewing foggy also miss camera screw for angel set camera 30 meter bullet also need to changed .	<div>K S Yab</div>	16-06-2022 10:52:41	Atique Salmani	New		-	14-06-2022 08:00:32	Atique Salmani	Work Pending	new 16 Chanel dve install and 14 camera started and one camera on off issue and one camera off	<div>K S Yab</div>	14-06-2022 10:37:03	Atique Salmani	New		-	14-06-2022 10:36:40	Atique Salmani	New		-
	Date Time	Technician Name	Status	Remark	Sign																														
	16-06-2022 06:13:45	Atique Salmani	Completed	1.Camera nmbr 12 check cable continuity cable joint in middle from joint to camera cable ok and from dvr to joint cable faulty so now camera nmbr 12 off becuz cable faulty camera ok .use 2 bnc and 1 d.c 2.camera nmbr 6 lift camera didn't installed soniya also showing no vedeo . 3.camera nmbr 1 maine gate also joint in middle it's totally rushed from joint so it's vewing more disturbance so rejoin after find out the joint and working ok but need to changed cabling both Gate side cameras cable need approximately 120/130 metr for both cameras cable standard .4+1 4.camera nmbr 14 water insert in camera lense so it's vewing foggy also miss camera screw for angel set camera 30 meter bullet also need to changed .	<div>K S Yab</div>																														
	16-06-2022 10:52:41	Atique Salmani	New		-																														
	14-06-2022 08:00:32	Atique Salmani	Work Pending	new 16 Chanel dve install and 14 camera started and one camera on off issue and one camera off	<div>K S Yab</div>																														
	14-06-2022 10:37:03	Atique Salmani	New		-																														
14-06-2022 10:36:40	Atique Salmani	New		-																															
Previous Complain History :	<table><tr><th>Date Time</th><th>Technician Name</th><th>Remark</th></tr><tr><td>17-05-2022 11:09:45</td><td>Prashant Nikalje</td><td>work pendi Power supply install dvr side and work completed</td></tr><tr><td>15-04-2022 03:43:57</td><td>Ravi Rajbhar</td><td>2 bullet camera repair retun with install and one dome camera faulty return total 15 camera ok working done inform to joshi sir</td></tr></table>				Date Time	Technician Name	Remark	17-05-2022 11:09:45	Prashant Nikalje	work pendi Power supply install dvr side and work completed	15-04-2022 03:43:57	Ravi Rajbhar	2 bullet camera repair retun with install and one dome camera faulty return total 15 camera ok working done inform to joshi sir																						
	Date Time	Technician Name	Remark																																
	17-05-2022 11:09:45	Prashant Nikalje	work pendi Power supply install dvr side and work completed																																
15-04-2022 03:43:57	Ravi Rajbhar	2 bullet camera repair retun with install and one dome camera faulty return total 15 camera ok working done inform to joshi sir																																	